



# CONSTRUCTION UPDATE

October 5, 2021

## UPCOMING CONSTRUCTION ACTIVITIES

### El Camino Real (ECR) Lane Closures and Night Work

- New storm and water line installation will require **temporary closures of two northbound traffic lanes and sidewalk on ECR through October.**
- **Day and night work will be required September 20–October 15, Sunday–Thursday, 9:00 P.M.–1:00 P.M.** Caltrans policy mandates that multiple lane closures only take place at night to avoid traffic impacts.
- ECR work will occur intermittently and follow this approximate construction schedule:
  - **Sanitary Sewer Line Installation:** Completed
  - **Hydrant Installations:** October 18–22, 25–29
  - **Water Line Installation:** September–November 2021
  - **Storm Line Installation:** September–October 2021
  - **Roadway Repaving:** January–February 2022

### Other Offsite Impacts

- Sidewalk and street improvement work continues.

### Office Buildings

#### Building 1

- Exterior waterproofing and stucco installation continue through October.

#### Building 2

- Stairway handrails installation is ongoing.
- Stucco work and roofing are complete. Exterior painting continues and trellises are being erected.
- Waterproofing of the ground-level concrete deck and balconies continues. Concrete pours for planter boxes, sidewalks, and curbs near the train tracks will follow.

#### Building 3

- Restroom wall and floor tile installation continues.

## CONTACT INFORMATION

**Construction Information Line**  
(650) 497-4052

**Email**  
middleplaza@stanford.edu

**Website**  
middleplaza.stanford.edu

**On-site Construction Manager**  
Nic Durham  
ndurham@stanford.edu  
(650) 725-2960

**City of Menlo Park**  
(650) 330-6704

**After Hours/Emergency**  
911



Storm Drain Installation

**Thanks for your patience during construction**



## UPCOMING CONSTRUCTION ACTIVITIES (continued)

### Residential Buildings & Pool

- Exterior sheathing, roofing, detailing, and inspections continue.
- Solar panel installation continues.
- Wood framing is nearing completion for Building A.
- Interior construction and inspections for Building A, B and C continues, including elevator installations.
- Siding, weatherproofing, and painting on Building B exterior continues.
- Building A scaffold to remain until exterior of the building is completed.
- Bridge construction and waterproofing continues at Buildings A, B and C.
- Balcony railing work continues.
- Pool inspections are expected to complete by end of October, plumbing installation will follow.

### Garage

- Electrical room construction for Building A is anticipated to complete by late October.
- Insulation, shoring, steel, and temporary supporting structure erection is ongoing.
- Sprinkler system inspections is expected to complete by early November.
- HVAC and electrical inspections continue.
- Seismic bracing continues.

### Stormwater Drainage System

- Water tie-in is set to begin following the completion of water line installations for Office Buildings 2 and 3.
- Bioswale and onsite landscaping will follow.



Middle Plaza Site Plan

## CONTACT INFORMATION

**Construction Information Line**  
(650) 497-4052

**Email**  
middleplaza@stanford.edu

**Website**  
middleplaza.stanford.edu