



MIDDLE PLAZA

# CONSTRUCTION UPDATE

February 16, 2021

## UPCOMING CONSTRUCTION ACTIVITIES

### Concrete Pours

- **El Camino Real lane impacts tentatively expected on 2/16, weather permitting.** The northbound traffic lane closest to the construction site will be temporarily closed from 8:00am to 6:00pm on this date to accommodate concrete pours. Traffic control measures will be in place to ensure safety.
- Pours will continue intermittently through March. This work may require after hours cleanup and site work with minimal noise impacts.
- Intermittent lane impacts for materials deliveries, crane installations, and work on elevated floors will continue through August.

### Garage

- Steel and temporary supporting structure erection, plumbing, sprinkler system inspections continue.
- Underground utilities work will take place intermittently through March.
- North side foundations pour, underground utilities, and temporary supporting structure installations are ongoing.

### Office Buildings

#### Building 1

- Steel erection and bolting will take place from mid-March through April.
- Prefabricated exterior panel framing will take place from June to August.

#### Building 2

- Mechanical, electrical, and plumbing installations continue.
- Miscellaneous shotcrete and ramp work continues.
- Roof trusses installation and erection of prefabricated exterior panel framing and insulation board continue through March. Scaffold for stucco work and window installations continue.

#### Building 3

- Work continues on mechanical, plumbing and electrical installations.
- Prefabricated exterior panel framing will take place from March to June.

### Residential Buildings

Wood framing is underway and is expected to be completed according to the following schedule:

- **Building A:** end of June
- **Building B:** end of May
- **Building C:** end of April

### Stormwater Drainage System

- Footings, steel, and bioretention cell reinforcement are ongoing as weather permits, and expected to continue through February.
- Sand and gravel delivery and placement continue through March.

## CONTACT INFORMATION

**Construction Information Line**  
(650) 497-4052

**Email**  
middleplaza@stanford.edu

**Website**  
middleplaza.stanford.edu

**On-site Construction Manager**  
Nic Durham  
ndurham@stanford.edu  
(650) 725-2960

**City of Menlo Park**  
(650) 330-6704

**After Hours/Emergency**  
911



Installation of Reinforcing Steel

**Thanks for your patience  
during construction**