



CONSTRUCTION UPDATE

March 8, 2022

UPCOMING CONSTRUCTION ACTIVITIES

El Camino Real (ECR) Lane Closures

- ECR work continues intermittently according to this approximate construction schedule:
 - **Median Work:** March–May 2022
 - **Roadway Repaving:** April–May 2022

Other Offsite Impacts

- Sidewalk and street improvement work continues.

Office Buildings

Building 1

- Installation of drywall and insulation continues.
- Interior modifications and installation of elevators 2 and 3 continues.
- Exterior painting is complete.
- Waterproofing of the balconies is complete.
- Roof tile and membrane installations continue.

Building 2

- Landscape planting and balcony planters continues.
- Installation of the wood trellis beams at the balcony continues.
- In the basement, fence and bicycle locker installation is complete.
- Driveway paver installation continues.
- Concrete pours for planter boxes, sidewalks, curbs and gutters are ongoing.

Building 3

- Emergency generator infrastructure and concrete pad construction at the south side continues.
- Concrete pours for sidewalks, curbs and gutters are ongoing.
- Driveway paver installation continues.

CONTACT INFORMATION

Construction Information Line
(650) 497-4052

Email
middleplaza@stanford.edu

Website
middleplaza.stanford.edu

On-site Construction Manager
Nic Durham
ndurham@stanford.edu
(650) 725-2960

City of Menlo Park
(650) 330-6704

After Hours/Emergency
911



Completed Planter and Benches in South Side Courtyard

Thanks for your patience during construction

(Continued)



UPCOMING CONSTRUCTION ACTIVITIES (continued)

Residential Buildings & Surrounding Areas

- Exterior scaffolding is expected to be taken down by March 17.
- Final mechanical, electrical and plumbing inspections for yoga studios are in progress.
- Construction of co-working spaces, community rooms, lounge, and lobby continues.
- Exterior sheathing, roofing, detailing, and inspections continue.
- Siding, weatherproofing, and exterior painting continues for Buildings A and B.
- Construction of courtyard planters on north side is nearing completion.
- Interior construction and inspections for Building A, B and C continue.
- Electrical installations continue.
- Balcony railing work continues.
- Pool deck paver installation in progress.
- Pool equipment installation continues.

Garage

- HVAC and electrical inspections are nearing completion.
- Meter installation is nearing completion.
- Seismic bracing continues.
- Insulation and steel installation are ongoing.

Stormwater Drainage System

- Water tie-in is nearing completion, pending inspections.
- Bioswale and onsite landscaping will follow.



Middle Plaza Site Plan

CONTACT INFORMATION

Construction Information Line
(650) 497-4052

Email
middleplaza@stanford.edu

Website
middleplaza.stanford.edu