



## UPCOMING CONSTRUCTION ACTIVITIES

### El Camino Real (ECR) Lane Closures

Median and pavement work continues on ECR. **This work requires intermittent traffic lane closures** with only one lane closed per direction at a time.

Northbound sidewalk reconstruction along the Middle Plaza project site will follow completion of the median work. The sidewalk reconstruction is expected to begin at the north end and move south along the project site. **Lane closures will be intermittent as sidewalk work takes place.**

Flaggers and signage are present to direct vehicle and pedestrian traffic and ensure safety. Noise levels are monitored to ensure work is performed within necessary compliance levels.

**Construction activities are limited to weekdays, 8am–4pm.**

In summary, ECR work will follow this approximate construction schedule:

- **Median Work:** March–May 2022
- **Sidewalk Work:** June–July 2022
- **Roadway Repaving:** July–August 2022



## CONTACT INFORMATION

**Construction Information Line**  
(650) 497-4052

**Email**  
middleplaza@stanford.edu

**Website**  
middleplaza.stanford.edu



# CONSTRUCTION UPDATE

May 31, 2022

## UPCOMING CONSTRUCTION ACTIVITIES (continued)

### Other Offsite Impacts

- ADA ramp work is in progress.

### Office Buildings

#### Building 1

- Interior modifications and installation of elevators 2 and 3.
- Partitions, countertops and plumbing trim.
- Installation of the plaza fountain and planter boxes. Grading and rock has started for the pavers.

#### Building 2

- Partridge driveway curb, gutter installations have begun. Pavers to follow.
- Courtyard pavers installations and landscape planting.
- Installation of trash enclosure louvers, greenscreen, gates and trellis.

#### Building 3

- Installation of trash enclosure louvers, greenscreen, gates, trellis and wood screen fencing.

### Residential Buildings & Surrounding Areas

- Cabinet, countertop and backsplash installations in Building A.
- Ongoing inspections and electrical work in Buildings A, B and C.
- Trim, flooring, shelving and cabinet construction in amenity spaces.
- Deck paver, delineation fencing and equipment installation in pool area.
- Brick veneer, fountain and BBQ unit installations in courtyards.

### Garage

- Ongoing electrical and ADA inspections.
- Striping for parking spaces set to begin in June.
- Seismic bracing continues.

### Stormwater Drainage System

- Water tie-in is undergoing inspections.
- Bioswale and onsite landscaping will follow.

## CONTACT INFORMATION

### Construction Information Line

(650) 497-4052

### Email

[middleplaza@stanford.edu](mailto:middleplaza@stanford.edu)

### Website

[middleplaza.stanford.edu](http://middleplaza.stanford.edu)

### On-site Construction Manager

Nic Durham

[ndurham@stanford.edu](mailto:ndurham@stanford.edu)

(650) 725-2960

### City of Menlo Park

(650) 330-6704

### After Hours/Emergency

911



Pool Construction in Progress

**Thanks for your patience during construction**