

# **CONSTRUCTION UPDATE**

**September 14, 2021** 

# **UPCOMING CONSTRUCTION ACTIVITIES**

# El Camino Real (ECR) Lane Closures and Night Work

- New storm and water line installation will require temporary closures of two northbound traffic lanes and sidewalk on ECR.
- Night work will be required September 20–October 1, Sunday– Thursday, 8:00 P.M.–7:00 A.M. Caltrans policy mandates that multiple lane closures only take place at night to avoid traffic impacts.
- ECR work will occur intermittently and follow this approximate construction schedule:
  - Sanitary Sewer Line Installation: July–September 2021
  - Water Line Installation: September-November 2021
  - Storm Line Installation: September-October 2021
  - Roadway Repaving: January

    February 2022

# **Other Offsite Impacts**

- Intermittent lane impacts for material deliveries, crane installations, and work on elevated floors will continue through September.
- Sidewalk and street improvement work continues.

# **Office Buildings**

#### **Building 1**

 Exterior insulation board, waterproofing and stucco installation continue through October.

### **Building 2**

- Wall, floor tile and plumbing accessories installation in restrooms continue.
- Stucco work at the north side elevations continues.
- Waterproofing of the ground-level concrete deck and balconies continues. Concrete pours for planter boxes, sidewalks, and curbs near the train tracks will follow.

# **Building 3**

- Mechanical, plumbing, and electrical installation work continues through October.
- Roof membrane and tile installation continues through September.
- Stucco finish is nearing completion.

#### **CONTACT INFORMATION**

**Construction Information Line** (650) 497-4052

#### **Email**

middleplaza@stanford.edu

#### Website

middleplaza.stanford.edu

On-site Construction Manager Nic Durham ndurham@stanford.edu (650) 725-2960

**City of Menlo Park** (650) 330-6704

After Hours/Emergency 911



Exterior Paint Work on Residential Building B

Thanks for your patience during construction

(Continued)



# **CONSTRUCTION UPDATE**

**September 14, 2021** 

# **UPCOMING CONSTRUCTION ACTIVITIES (continued)**

# **Residential Buildings & Pool**

- Exterior sheathing, roofing, detailing, and inspections continue.
- · Solar panel installation continues.
- · Wood framing is nearing completion for Building A.
- Interior construction and inspections for Building A, B and C continues, including elevator installations.
- Siding, weatherproofing, and painting on Building B exterior continues.
- Courtyard scaffolding at Building B has been taken down. Building A scaffold to remain until exterior of the building is completed.
- Bridge construction and waterproofing continues at Buildings A, B and C.
- · Balcony railing work continues.

#### Garage

- Electrical room construction for Building A is in progress.
- Insulation, shoring, steel, and temporary supporting structure erection is nearing completion.
- HVAC, electrical and sprinkler system inspections continue.
- · Seismic bracing is expected to begin by late September.

## **Stormwater Drainage System**

- Water tie-in is set to begin following the completion of water line installations for Office Buildings 2 and 3.
- Bioswale and onsite landscaping will follow.



Middle Plaza Site Plan

## **CONTACT INFORMATION**