



UPCOMING CONSTRUCTION ACTIVITIES

El Camino Real (ECR) Lane Closures and Night Work

- New storm and water line installation will require **temporary closures of two northbound traffic lanes and sidewalk on ECR through October.**
- **Day and night work will be required September 20–October 15, Sunday–Thursday, 9:00 P.M.–1:00 P.M.** Caltrans policy mandates that multiple lane closures only take place at night to avoid traffic impacts.
- ECR work will occur intermittently and follow this approximate construction schedule:
 - **Sanitary Sewer Line Installation:** Completed
 - **Hydrant Installations:** October 18–22, 25–29
 - **Water Line Installation:** September–November 2021
 - **Storm Line Installation:** September–October 2021
 - **Roadway Repaving:** January–February 2022

Other Offsite Impacts

- Intermittent lane impacts for material deliveries, crane installations, and work on elevated floors will continue through September.
- Sidewalk and street improvement work continues.

Office Buildings

Building 1

- Exterior waterproofing and stucco installation continue through October.

Building 2

- Restrooms and interior doors have been completed.
- Stairway handrails installations are ongoing.
- Stucco work and roofing are complete. Exterior painting continues and trellises are being erected.
- Garage and striping have been completed.
- Waterproofing of the ground-level concrete deck and balconies continues. Concrete pours for planter boxes, sidewalks, and curbs near the train tracks will follow.

Building 3

- Roof membrane and tile installation continues through September.
- Stucco finish is complete.
- Restroom wall and floor tile installation continues.

CONTACT INFORMATION

Construction Information Line
(650) 497-4052

Email
middleplaza@stanford.edu

Website
middleplaza.stanford.edu

On-site Construction Manager
Nic Durham
ndurham@stanford.edu
(650) 725-2960

City of Menlo Park
(650) 330-6704

After Hours/Emergency
911



Exterior Residential Paint Work

**Thanks for your patience
during construction**



MIDDLE PLAZA

CONSTRUCTION UPDATE

September 21, 2021

UPCOMING CONSTRUCTION ACTIVITIES (continued)

Residential Buildings & Pool

- Exterior sheathing, roofing, detailing, and inspections continue.
- Solar panel installation continues.
- Wood framing is nearing completion for Building A.
- Interior construction and inspections for Building A, B and C continues, including elevator installations.
- Siding, weatherproofing, and painting on Building B exterior continues.
- Courtyard scaffolding at Building B has been taken down. Building A scaffold to remain until exterior of the building is completed.
- Bridge construction and waterproofing continues at Buildings A, B and C.
- Balcony railing work continues.

Garage

- Electrical room construction for Building A is in progress.
- Insulation, shoring, steel, and temporary supporting structure erection is nearing completion.
- HVAC, electrical and sprinkler system inspections continue.
- Seismic bracing is expected to begin by late September.

Stormwater Drainage System

- Water tie-in is set to begin following the completion of water line installations for Office Buildings 2 and 3.
- Bioswale and onsite landscaping will follow.



Middle Plaza Site Plan

CONTACT INFORMATION

Construction Information Line
(650) 497-4052

Email
middleplaza@stanford.edu

Website
middleplaza.stanford.edu