



CONSTRUCTION UPDATE

September 7, 2021

UPCOMING CONSTRUCTION ACTIVITIES

El Camino Real (ECR) Lane Closures and Night Work

- New main sewer and water line installation will require **temporary closures of two northbound traffic lanes and sidewalk on ECR.**
- **Night work will be required September 20–October 1, Sunday–Thursday, 8:00 P.M.–7:00 A.M.** Caltrans policy mandates that multiple lane closures only take place at night to avoid traffic impacts.
- ECR work will occur intermittently and follow this approximate construction schedule:
 - **Sanitary Sewer Line Installation:** July–September 2021
 - **Water Line Installation:** September 2021–November 2021
 - **Roadway Repaving:** January–February 2022

Other Offsite Impacts

- Intermittent lane impacts for material deliveries, crane installations, and work on elevated floors will continue through September.
- Sidewalk and street improvement work continues.

Office Buildings

Building 1

- Exterior insulation board, waterproofing and stucco installation continue through October.

Building 2

- Wall, floor tile and plumbing accessories installation in restrooms continue.
- Stucco work at the north side elevations continues.
- Waterproofing of the ground-level concrete deck and balconies continues. Concrete pours for planter boxes, sidewalks, and curbs near the train tracks will follow.

Building 3

- Mechanical, plumbing, and electrical installation work continues through October.
- Roof membrane and tile installation continues through September.
- Stucco finish continues is nearing completion.

CONTACT INFORMATION

Construction Information Line
(650) 497-4052

Email
middleplaza@stanford.edu

Website
middleplaza.stanford.edu

On-site Construction Manager
Nic Durham
ndurham@stanford.edu
(650) 725-2960

City of Menlo Park
(650) 330-6704

After Hours/Emergency
911



Section of Building C Exterior Complete

Thanks for your patience during construction

(Continued)



UPCOMING CONSTRUCTION ACTIVITIES (continued)

Residential Buildings & Pool

- Exterior sheathing, roofing, detailing, and inspections continue.
- Solar panel installation continues.
- Wood framing is nearing completion for Building A.
- Interior construction and inspections for Building B continues, including elevator installations.
- Siding, weatherproofing, and painting on Building B exterior continues.
- Courtyard scaffolding at Building B is set to be taken down in September. Building A scaffold to remain until exterior of the building is completed.
- Bridge construction and waterproofing continues at Buildings A, B and C.
- Balcony railing work continues.

Garage

- Electrical room construction for Building A is in progress.
- Insulation, shoring, steel, and temporary supporting structure erection is nearing completion.
- HVAC, electrical and sprinkler system inspections continue.
- Seismic bracing is expected to begin in mid-September.

Stormwater Drainage System

- Water tie-in is set to begin following the completion of water line installations for Office Buildings 2 and 3.
- Bioswale and onsite landscaping will follow.



Middle Plaza Site Plan

CONTACT INFORMATION

Construction Information Line
(650) 497-4052

Email
middleplaza@stanford.edu

Website
middleplaza.stanford.edu