

CONSTRUCTION UPDATE

January 31, 2020

Upcoming Construction Impacts

Dirt off-haul from site shoring and excavation continues. Dirt will be hauled offsite through city-approved routes. Trucks will exit at the Cambridge Avenue traffic light.

Work on the bioretention area east of the Stanford Park Hotel continues through July 2020. These activities include excavation of dirt to install a concrete pit with bioswale retention system. The work will start at 9:00 am to accommodate hotel guests.

Construction Schedule

All construction dates are **approximate and subject to change** because of weather and unforeseen conditions.

Building Demolition: Complete

Major Grading & Utilities Work: September 2018 – Winter 2020

Project Construction: August 2019 – Summer 2022 Offices Occupation: Summer 2021 – Winter 2021 Residents Occupation: Summer 2022 – Winter 2022

General Construction Information

Construction site access is via El Camino Real at Cambridge Avenue.

Roadway flaggers will be on duty as needed to direct increased truck traffic and equipment entering and leaving the construction site.

There is noise and dust associated with construction operations. Noise is mitigated as much as possible; however, intermittent noise disruptions can occur. Construction requirements will be met per code. Dust control operations, via water spray, coincide with these operations.

Construction Hours

Monday - Friday 8:00 am - 6:00 pm

There may be instances where Project construction activities take place during the evening and/or weekends when deemed necessary to reduce construction impacts on traffic along El Camino Real. This will be done with the required necessary approval from the City of Menlo Park.

Contact Information

Community Relations Team Website middleplaza.stanford.edu Email middleplaza@stanford.edu Construction Info Line (650) 497-4052 After Hours/Emergency Contact 911

On-Site Construction Manager Nic Durham, Project Manager ndurham@stanford.edu (650) 725-2960

Code Enforcement Officer City of Menlo Park Eleonor Hilario (650) 330-6376



Site Preparations Continue

We appreciate your patience during construction.