



MIDDLE PLAZA

# CONSTRUCTION UPDATE

May 22, 2020

## MIDDLE PLAZA CONSTRUCTION RESUMES

Pursuant to the [San Mateo County Health Order](#) released on April 29, **Middle Plaza construction activities are authorized to resume.**

Our [emergency services operations](#) have been completed and sitewide work restarted this week under appropriate **COVID-19 protocols** for construction projects, as recommended by the Centers for Disease Control and Prevention and local health officials.

Our commitment to the community continues, as we collect community feedback, share information, and mitigate as many impacts as possible to ensure the safety of construction workers and community members.

We encourage all community members to **remain engaged with our communications channels** so we can collaborate and share information.

For more project information, please visit <https://middleplaza.stanford.edu>.

### Upcoming Construction Activities:

- Garage walls and columns pours will continue this week. G1 deck and form work will follow.
- El Camino Real shoring and dirt off-haul continue. Dirt off-haul trucks and excavators will be on site. No traffic impacts are anticipated.
- Joint trench work on the north side of the Office Building 1 is ongoing and will continue for another week.
- Inspections are ongoing sitewide.
- Temporary power tie-in from PG&E expected in mid-July.

### Construction Hours

Construction hours are compliant with the City of Menlo Park's Construction Policy.

There may be instances where project construction activities take place during the evening and/or weekends when deemed necessary to reduce construction impacts on traffic along El Camino Real. This will be done with the required necessary approval from the City of Menlo Park.

**We appreciate your patience during construction.**

### Contact Information

**Community Relations Team**  
**Website** [middleplaza.stanford.edu](https://middleplaza.stanford.edu)  
**Email** [middleplaza@stanford.edu](mailto:middleplaza@stanford.edu)  
**Construction Info Line**  
(650) 497-4052  
**After Hours/Emergency Contact**  
911

**On-Site Construction Manager**  
Nic Durham, Project Manager  
[ndurham@stanford.edu](mailto:ndurham@stanford.edu)  
(650) 725-2960

**City of Menlo Park**  
(650) 330-6704