



MIDDLE PLAZA

CONSTRUCTION UPDATE

June 12, 2020

UPCOMING CONSTRUCTION ACTIVITIES

- Garage 2 waterproofing, concrete pours, and wall erection are ongoing. Rebar will continue this week. Concrete pours anticipated on June 17.
- Garage 1 decking, forming, rebar, and columns are ongoing. First pour is anticipated on June 30. Deck should be complete in the second week of August with a total of four pours.
- Office Building 1 rock off-haul continues. Pads grading and certification will take place afterwards.
- Joint trench near El Camino Real will continue. No roadway impact anticipated.
- PG&E temporary power connection is anticipated by next week.
- Bioretention work has been delayed until the end of June due to overlapping work with Caltrain and Vance Brown near Cambridge Ave.
- Steel trucks will arrive on June 29. Steel erection will take place afterwards and continue for 5-6 weeks.

Pursuant to the [San Mateo County Health Order](#) released on April 29, **Middle Plaza construction activities are authorized to resume. Sitewide work restarted under appropriate COVID-19 protocols** for construction projects, as recommended by the Centers for Disease Control and Prevention and local health officials.

Our commitment to the community continues, as we collect community feedback, share information, and mitigate as many impacts as possible to ensure the safety of construction workers and community members.

We encourage all community members to **remain engaged with our communications channels** so we can collaborate and share information.

For more project information, please visit <https://middleplaza.stanford.edu>.

Construction Hours

Construction hours are compliant with the City of Menlo Park's Construction Policy.

There may be instances where project construction activities take place during the evening and/or weekends when deemed necessary to reduce construction impacts on traffic along El Camino Real. This will be done with the required necessary approval from the City of Menlo Park.

We appreciate your patience during construction.

Contact Information

Community Relations Team
Website middleplaza.stanford.edu
Email middleplaza@stanford.edu
Construction Info Line
(650) 497-4052
After Hours/Emergency Contact
911

On-Site Construction Manager
Nic Durham, Project Manager
ndurham@stanford.edu
(650) 725-2960

City of Menlo Park
(650) 330-6704