



UPCOMING CONSTRUCTION ACTIVITIES

- Garage 2 waterproofing, concrete pours, and wall and column erection are ongoing.
- Garage 1 concrete pours will take place on June 30 and on July 8, with 2 additional pours thereafter for a total of 4 for the elevated deck. Final pour will take place in the first week of August. No additional traffic impacts anticipated.
- Office Building 1, Garage 1 pads grading and certification will take place next week. Footing excavations continue through the second week of July.
- Garage 2 exterior wall along El Camino Real shotcrete work continues June 25 and will continue next week. Shoring will take place afterwards.
- Garage 1 south pad, footings excavation, and rebar work will continue until end of next week. Concrete slab work will take place in sequence.
- PG&E temporary power has been set up for July 17.
- Steel deliveries continue. Erection of steel structures will continue for 5-6 weeks.

Pursuant to the [San Mateo County Health Order](#) released on April 29, **Middle Plaza construction activities are authorized to resume. Sitewide work restarted under appropriate COVID-19 protocols** for construction projects, as recommended by the Centers for Disease Control and Prevention and local health officials.

Our commitment to the community continues, as we collect community feedback, share information, and mitigate as many impacts as possible to ensure the safety of construction workers and community members.

We encourage all community members to **remain engaged with our communications channels** so we can collaborate and share information.

Construction Hours

Construction hours are compliant with the City of Menlo Park's Construction Policy.

There may be instances where project construction activities take place during the evening and/or weekends when deemed necessary to reduce construction impacts on traffic along El Camino Real. This will be done with the required necessary approval from the City of Menlo Park.

We appreciate your patience during construction.

Contact Information

Community Relations Team
Website middleplaza.stanford.edu
Email middleplaza@stanford.edu
Construction Info Line
(650) 497-4052
After Hours/Emergency Contact
911

On-Site Construction Manager
Nic Durham, Project Manager
ndurham@stanford.edu
(650) 725-2960

City of Menlo Park
(650) 330-6704