



# CONSTRUCTION UPDATE

July 13, 2020

## UPCOMING CONSTRUCTION ACTIVITIES

- Garage 2 waterproofing, concrete pours, and wall erection are ongoing. South walls footings are nearly complete. Concrete slab work will take place in sequence.
- Garage 1 first and second concrete pours have been completed. Third pour will take place on July 10. Final pour anticipated by mid-July. No additional traffic impacts anticipated.
- Office Building 1 excavations continue through the second week of July. Pads grading and certification will take place afterwards.
- Office Building 2 erection of steel structures and welding will continue through August.
- Office Building 3 soil off-haul and footings work is expected to start in mid-August.
- Bioswale backfill work is complete. Excavation, shoring, rebar, concrete and refill will follow and this process will take roughly 6-8 weeks.
- PG&E temporary power will be set up Friday, July 17.

---

Pursuant to the [San Mateo County Health Order](#) released on April 29, **Middle Plaza construction activities are authorized to resume. Sitewide work restarted under appropriate COVID-19 protocols** for construction projects, as recommended by the Centers for Disease Control and Prevention and local health officials.

Our commitment to the community continues, as we collect community feedback, share information, and mitigate as many impacts as possible to ensure the safety of construction workers and community members.

We encourage all community members to **remain engaged with our communications channels** so we can collaborate and share information.

### Construction Hours

Construction hours are compliant with the City of Menlo Park's Construction Policy.

There may be instances where project construction activities take place during the evening and/or weekends when deemed necessary to reduce construction impacts on traffic along El Camino Real. This will be done with the required necessary approval from the City of Menlo Park.

**We appreciate your patience during construction.**

### Contact Information

#### Community Relations Team

**Website** [middleplaza.stanford.edu](http://middleplaza.stanford.edu)

**Email** [middleplaza@stanford.edu](mailto:middleplaza@stanford.edu)

#### Construction Info Line

(650) 497-4052

**After Hours/Emergency Contact**  
911

#### On-Site Construction Manager

Nic Durham, Project Manager

[ndurham@stanford.edu](mailto:ndurham@stanford.edu)

(650) 725-2960

#### City of Menlo Park

(650) 330-6704