



MIDDLE PLAZA

# CONSTRUCTION UPDATE

August 18, 2020

## UPCOMING CONSTRUCTION ACTIVITIES

- Garage 1 deck waterproofing, shotcrete, ramp pours, connections and tie ins continue through early-September.
- Garage 1 South side foundations and footings are nearly complete. Concrete pours for walls anticipated in mid- to late-August.
- Garage 1 North side inspections, waterproofing, rebar, and footings are ongoing. Concrete pours for slab and walls to will follow.
- Office Building 1 pads grading and certification and anchor embed completed. Crane assembly and materials staging for steel erection anticipated in the third week of August.
- Office Building 2 plumbing work and erection of steel structures and welding continues through August.
- Office Building 3 soil off-haul and footings work is expected to start in mid-August.
- Bioswale excavation and rebar are ongoing. Concrete pours will follow and will take roughly 10-14 days for each of the 5 bioretention cavities.
- Podium construction pours are expected to take place from late-August to mid-September.
- Utilities tie in for OB2/3 starting on August 18 with estimated duration of 6 working days. This will not impact traffic on ECR as all work is onsite.

Pursuant to the [San Mateo County Health Order](#) released on April 29, **Middle Plaza construction activities are authorized to resume. Sitewide work restarted under appropriate COVID-19 protocols** for construction projects, as recommended by the Centers for Disease Control and Prevention and local health officials.

Our commitment to the community continues, as we collect community feedback, share information, and mitigate as many impacts as possible to ensure the safety of construction workers and community members.

We encourage all community members to **remain engaged with our communications channels** so we can collaborate and share information.

## CONTACT INFORMATION

Community Relations Team

**Construction Info Line:**  
(650) 497-4052

**After Hours/  
Emergency Contact:**  
911

**Email:**  
middleplaza@stanford.edu

**WEBSITE:**  
middleplaza.stanford.edu

**On-site Construction  
Manager**  
Nic Durham, Project Manager  
ndurham@stanford.edu  
(650) 725-2960

**City of Menlo Park**  
(650) 330-6704



**Building B Wall Rebar**

**We appreciate your  
patience during  
construction.  
Thank you.**