



MIDDLE PLAZA

CONSTRUCTION UPDATE

August 25, 2020

UPCOMING CONSTRUCTION ACTIVITIES

- Garage 1 elevated deck shotcrete, waterproofing, rebar installation continue through mid-September.
- Podium concrete pours 2 - 4, decking, rebar, and post tension installation are ongoing. Lane closure will be required intermittently during the week of September 7-11 for rebar and concrete pour 3. Additional podium construction pours are expected to take place until January 2021.
- Garage 1 South side wall rebar, shotcrete and footings are nearly complete. Concrete pours for walls anticipated in mid- to late-August with utility underground and slab pour to follow.
- Garage 1 North side waterproofing, rebar, and footings are ongoing. Work to resume once column installations are complete.
- Office Building 1 crane assembly and materials staging for steel erection anticipated in the third week of August.
- Office Building 2 backfill, plumbing work and inspections, utility lateral install, erection of steel structures, and welding continues through August.
- Office Building 3 soil off-haul and footings work is expected to start in mid-August. Utility lateral install to be completed by the end of August.
- Bioswale footings, rebar, and concrete pours are ongoing and will take roughly 10-14 days for each of the 5 bioretention cavities.

Pursuant to the [San Mateo County Health Order](#) released on April 29, **Middle Plaza construction activities are authorized to resume. Sitewide work restarted under appropriate COVID-19 protocols** for construction projects, as recommended by the Centers for Disease Control and Prevention and local health officials.

Our commitment to the community continues, as we collect community feedback, share information, and mitigate as many impacts as possible to ensure the safety of construction workers and community members.

We encourage all community members to **remain engaged with our communications channels** so we can collaborate and share information.

CONTACT INFORMATION

Community Relations Team

Construction Info Line:
(650) 497-4052

**After Hours/
Emergency Contact:**
911

Email:
middleplaza@stanford.edu

WEBSITE:
middleplaza.stanford.edu

**On-site Construction
Manager**
Nic Durham, Project Manager
ndurham@stanford.edu
(650) 725-2960

City of Menlo Park
(650) 330-6704



Building B Wall Rebar

**We appreciate your
patience during
construction.
Thank you.**