



MIDDLE PLAZA

# CONSTRUCTION UPDATE

August 4, 2020

## UPCOMING CONSTRUCTION ACTIVITIES

- Garage 1 elevated deck waterproofing, concrete pours, columns and wall erection, and rebar continue. The final concrete pour for the deck is scheduled August 3. Concrete pours for walls will take place August 7 and 10. No additional traffic impacts anticipated.
- Garage 1 South side foundations and footings are nearly complete. Concrete pours for walls anticipated in mid- to late-August.
- Garage 1 North side foundations excavation continues. Rebar and footing concrete pours will follow.
- Office Building 1 excavations continue. Pads grading and certification will take place afterwards. Crane assembly and materials staging for steel erection anticipated in the third week of August.
- Office Building 2 erection of steel structures and welding will continue through August.
- Office Building 3 soil off-haul and footings work is expected to start in mid-August.
- Bioswale excavation and rebar are ongoing. Concrete will follow and will take roughly 10-14 days for each of the 5 bioretention cavities.

---

Pursuant to the [San Mateo County Health Order](#) released on April 29, **Middle Plaza construction activities are authorized to resume. Sitewide work restarted under appropriate COVID-19 protocols** for construction projects, as recommended by the Centers for Disease Control and Prevention and local health officials.

Our commitment to the community continues, as we collect community feedback, share information, and mitigate as many impacts as possible to ensure the safety of construction workers and community members.

We encourage all community members to **remain engaged with our communications channels** so we can collaborate and share information.

### Construction Hours

Construction hours are compliant with the City of Menlo Park's Construction Policy.

There may be instances where project construction activities take place during the evening and/or weekends when deemed necessary to reduce construction impacts on traffic along El Camino Real. This will be done with the required necessary approval from the City of Menlo Park.

**We appreciate your patience during construction.**

### Contact Information

**Community Relations Team**  
**Website** [middleplaza.stanford.edu](http://middleplaza.stanford.edu)  
**Email** [middleplaza@stanford.edu](mailto:middleplaza@stanford.edu)  
**Construction Info Line**  
(650) 497-4052  
**After Hours/Emergency Contact**  
911

**On-Site Construction Manager**  
Nic Durham, Project Manager  
[ndurham@stanford.edu](mailto:ndurham@stanford.edu)  
(650) 725-2960

**City of Menlo Park**  
(650) 330-6704