



MIDDLE PLAZA

# CONSTRUCTION UPDATE

September 1, 2020

## UPCOMING CONSTRUCTION ACTIVITIES

- Podium concrete pour #2 is scheduled on 9/2. Pours 3-4 decking, rebar, and post tension installation continue. Concrete pour #3 will take place on 9/11 and will require intermittent lane closures on El Camino Real. Impacted areas will be delineated clearly by cones, flaggers, and signage at each end of the lane closures. Concrete pour #4 is planned for 9/23. Additional pours will be required until January 2021 within site limits.
- Garage 1 elevated deck shotcrete, waterproofing, and rebar installation continue through mid-September.
- Garage 1 South side wall rebar, shotcrete, and footings are nearly complete. Concrete pours for walls will continue until mid-September. Underground utilities work and concrete slab pour will follow.
- Garage 1 North side waterproofing, rebar, and footings will resume once steel column installations are complete.
- Office Building 1 cranes have been assembled. Materials staging, steel erection, and bolting continue.
- Office Building 2 steel erection is complete. Backfill, plumbing, welding, and inspections continue. Preparation for concrete pours are underway. First garage deck concrete pours expected on 9/7.
- Office Building 3 underground utilities work is nearly complete. Footings excavation will follow. Steel erection is anticipated to start in mid-October.
- Bioswale footings, rebar, and concrete pours are ongoing and will take roughly 14-20 days for each of the 5 bioretention cavities. Bioretention is expected to finish by the end of year.

Pursuant to the [San Mateo County Health Order](#) released on April 29, **Middle Plaza construction activities are authorized to resume. Sitewide work restarted under appropriate COVID-19 protocols** for construction projects, as recommended by the Centers for Disease Control and Prevention and local health officials.

Our commitment to the community continues, as we collect community feedback, share information, and mitigate as many impacts as possible to ensure the safety of construction workers and community members. We encourage all community members to **remain engaged with our communications channels** so we can collaborate and share information.

## CONTACT INFORMATION

Community Relations Team

**Construction Info Line:**  
(650) 497-4052

**After Hours/  
Emergency Contact:**  
911

**Email:**  
middleplaza@stanford.edu

**WEBSITE:**  
middleplaza.stanford.edu

**On-site Construction  
Manager**  
Nic Durham, Project Manager  
ndurham@stanford.edu  
(650) 725-2960

**City of Menlo Park**  
(650) 330-6704



Office Building 1 Steel Structure

**We appreciate your  
patience during  
construction.  
Thank you.**