



MIDDLE PLAZA

CONSTRUCTION UPDATE

March 23, 2021

UPCOMING CONSTRUCTION ACTIVITIES

Off-Site Impacts

- Intermittent lane impacts for materials deliveries, crane installations, and work on elevated floors will continue through August.
- Future sidewalk and street improvement work expected to begin in June.

Garage

- Shoring, steel, and temporary supporting structure erection continue.
- Plumbing, HVAC, electrical and sprinkler system inspections continue.
- Underground utilities work will take place intermittently through March.

Office Buildings

Building 1

- Steel erection and bolting will take place from mid-March through April.
- Prefabricated exterior panel framing will take place from June to August.

Building 2

- Work continues on mechanical, electrical, plumbing, scaffolding, window installations and miscellaneous shotcrete, ramp, and elevated floors.
- Erection of prefabricated exterior panel framing and insulation board continue through March.

Building 3

- Work continues on mechanical, plumbing and electrical installations.
- Prefabricated exterior panel framing will take place from March to June.

Residential Buildings

- Exterior sheathing, roofing, and detailing are ongoing.
- Interior construction has begun, including fireproofing, walls, and steel stairs. Mechanical, electrical, and plumbing work begins this month.
- Courtyard construction at Buildings B and C is in progress.
- Wood framing is underway and is expected to be completed according to the following schedule:
 - **Building A:** end of June
 - **Building B:** end of May
 - **Building C:** end of April

Stormwater Drainage System

- Irrigation system construction has been completed. Water tie-in will begin once water line installations for Office Buildings 2 and 3 are complete. Bioswale and onsite landscaping will follow.

CONTACT INFORMATION

Construction Information Line
(650) 497-4052

Email
middleplaza@stanford.edu

Website
middleplaza.stanford.edu

On-site Construction Manager
Nic Durham
ndurham@stanford.edu
(650) 725-2960

City of Menlo Park
(650) 330-6704

After Hours/Emergency
911



Temporary Scaffolding for Construction Access

Thanks for your patience during construction